

BULLETIN NO: **18** RELEASE DATE: **27th March 2020**

## **Covid-19 means a temporary halt to proceedings!**

It was all going so well wasn't it? Despite the on-off rain showers our good friends from Matrod Frampton were making excellent progress and we were all excited to see the steel framework take shape and give us a real feel for the look of our new church.

However more important matters like the safety of us all in these tricky times has meant that wisely the site has had to be shut down for the foreseeable future.

So the steel uprights, angled roof supports and crossbeams were all delivered and located firmly into place on the waiting for bolt plates. The lower parts of the uprights were then painted with a water and rust resistant coating because of course these sections will be below the level of the actual floor when the screeds are laid.

So sadly for the moment, all two of us on the Building Project New editorial team have been made redundant! That's the editor/photographer and dedicated proof-reader Sue. But don't worry as soon as we get the green light I'll dust off the Nikon camera put on my yellow hard hat and Hi-Vis jacket and be back on site to bring you progress reports.



Looking at this picture you could be excused for imagining that the main entrance is going to be in the middle of that framework but if you remember the entrances in fact where our temporary link building was located the link building over to the right of this main structure. The beams you can see at mid height are the flooring for the mezzanine floor