

BULLETIN NO: 20 RELEASE DATE: 1<sup>st</sup> May 2020

## Foyer Footings Fettered...



Our US cousins call it “precipitation” but over here it’s just plain “rain”. Whatever you choose to call it the effect is the same – it interrupts progress! So, having got the build back underway the showers are hampering progress.

However, the blockwork team are now finalising their first stage work. Taken from the rear right hand corner of the plot our latest picture left shows the area beneath the chair store and office at the back of the entrance foyer.

As you can see in the above picture the blockwork team have built up supporting walls which will then form the perimeter for a block and beam floor. It is really exciting that we can see the realisation of what were up to now just shapes and lines on the architect’s drawings.

Detail blockwork around the base of the vertical steel profiles is now being completed by Mark (right) one of the last of the blockwork team remaining on site at the moment. Although their offices are in Dorchester he actually lives in Weymouth so he has quite a long commute each day.



Now that the precise perimeter of the worship hall is defined by the lower blockwork, the groundwork crew from Somerton (north of Yeovil) have returned with their heavy duty machinery.

With the datum lines drawn they will establish drainage ditches and supply channels for the baptistery and other key services. Drier weather is promised next week! God is good!