

BULLETIN NO: 12 RELEASE DATE: 13th February 2020

Groundworks Team On-Site Primed & Ready to Go

Groundworks not Ground Force so don't expect to see Alan Titchmarsh and his pals setting out their winding paths, pergola's and water features!

Certainly, the patch has taken on a very building site appearance with the arrival of two Portacabins the upper one to serve as the site office and below it the all-important storage room and canteen facility for lunch and refreshments.

On site now we have M & M Contractors (SW) Ltd. from Somerton near Yeovil and out pic shows Andy one of their excavator maestro's who will be at work on the first foundations from next Monday.



So, now as well as a series of coloured markers littering the ground, we now have a series of orange "G" code letters on the side lane retaining wall and facing outer wall of our Phase 2 building.

These cross hair, markings are very precisely located and levelled with each other across the full width of the site.

Our photograph to the right shows the key markings on the phase one side wall. These "G" markings establish the positions for the huge steel apexed frames that will establish the walls and roof profiles.

Next Monday the 17th February will see the arrival of the Matrod Frampton crew to set up camp for nine months, but M & M will first get busy digging the network of foundation trenches. Then its onwards and upwards!

